

A G E N D A R E P O R T

DATE: December 21, 2004

ITEM: FINAL PAYMENT - 7TH AVENUE NORTH STORM MAIN EXTENSION, O. F. 1415.0

INITIATED BY: PUBLIC WORKS DEPARTMENT/ENGINEERING DIVISION

ACTION REQUESTED: APPROVE FINAL PAY REQUEST

PRESENTED BY: JIM REARDEN, PUBLIC WORKS DIRECTOR

RECOMMENDATION: Staff recommends Final Payment to Shumaker Trucking and Excavating, Inc. of Great Falls, and the State Miscellaneous Tax Fund for the 7th Avenue North Storm Main Extension, O.F. 1415.0.

MOTION: "I move the City Commission approve Final Payment for the 7th Avenue North Storm Main Extension, O. F. 1415.0, in the amount of \$60,756.30 to Shumaker Trucking and Excavating, Inc., and \$613.70 to the State Miscellaneous Tax Fund and authorize the City Manager to execute the documents."

SYNOPSIS: The City Commission awarded a contract on September 7, 2004 in the amount of \$68,225.00, to Shumaker Trucking and Excavation, Inc. for the 7th Avenue North Storm Main Extension, O. F. 1415.0.

City staff has verified that Shumaker Trucking and Excavating, Inc. has completed all work and punch list items in accordance with the plans and contract documents. The City can accept the project and execute the Final Payment. The final project cost is \$61,370.00 which is \$6,855.00 under the amount awarded. The project was completed within the contract time.

BACKGROUND: The project was needed to extend the storm drainage system to the Electric City Soccer Park. A total of 600 lineal feet of 21 inch PVC storm main and two manholes were installed. The new storm main is located in 7th Avenue North between Pine Ridge Court and 52nd Street North.

City Engineering Staff, in conjunction with Thomas Dean and Hoskins, completed the project design. City staff performed construction inspection and contract administration duties. The two year warranty period started on October 11, 2004.

Attachments: Final Pay Request