



**Item:** Final Payment - West Bank Park Storm Drain Outfall Improvements - O.F. 1482

**From:** Engineering Division

**Initiated By:** Public Works Department

**Presented By:** Jim Rearden, Public Works Director

**Action Requested:** Approve Final Pay Request

---

**Suggested Motion:**

1. Commissioner moves:

"I move that the City Commission approve Final Payment for the West Bank Park Storm Drain Outfall Improvements - O.F. 1482 in the amount of \$22,628.36 to Phillips Construction and \$228.57 to the State Miscellaneous Tax Fund and authorize the City Manager to make the payments."

2. Mayor calls for a second, discussion, inquiries from the public, and calls for the vote.

---

**Staff Recommendation:** Approve the Final Payment Request.

**Background:**

Significant Impacts  
Not Applicable

Citizen Participation  
Not Applicable

Workload Impacts  
Not Applicable

Purpose

The project corrected localized erosion on a major storm drain outfall, improved drainage on several other smaller drainage culverts, eliminated several hazards to the public, and improved the overall aesthetics of the park.

### Project Work Scope

Improvements that were completed include 1) extension of a major storm drain line including channel stabilization and a new outfall structure, 2) new bridge piers for a recreational trail bridge that crosses the major storm drain outfall channel, 3) extension of three other storm drains including outfall structures and channel stabilization, 4) earth and restoration work to bury a large exposed natural gas line, and 5) elimination of a deep and abrupt ditch between the railroad and the access roadway to the park.

### Evaluation and Selection Process

Three bids were received for this project on September 24, 2008. The bid amounts ranged from \$324,992 to \$520,000. Shumaker Trucking and Excavating Contractors, Inc. submitted the low bid; however that bid was rejected because it did not include a bid bond. A contract was subsequently awarded to Phillips Construction in the amount of \$430,520.

### Conclusion

Construction began on November 3, 2008 and was substantially complete within the allotted contract time. The two-year project warranty period began on the date of substantial completion, December 17, 2008. Final grading, seeding, and miscellaneous work were completed this spring. City staff has verified that Phillips Construction has completed the contract work in accordance with the plans and specifications and final payment is recommended.

**Concurrences:** Not Applicable

**Fiscal Impact:** The final project cost is \$415,807.95 which is \$14,721.05 under the contract amount. Cost savings were primarily attributable to not using the majority of the miscellaneous work bid item. Storm drain funding allocated for the project is available for final payment.

**Alternatives:** Deny the Final Payment Request.

**Attachments/Exhibits:** Final Payment Request (Not available online; on file in City Clerk's Office.)